



3 Week Look Ahead Schedule

Date: 03/20/2024

Job #: 23-003

Project Name: Wilmington Route 129 MA DOT

		Week of 04/01/2024							Week of 04/08/2024							Week of 04/15/2024						
Item	Work Description	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
	All weather dependent																					
	Project Status Meeting 03/21/2024																	H				
	Enabling Work for Utilities (Pond)		X	X	X	X	X											H				
	Enabling Work for Utilities (Fence on Lowell St)		X	X	X	X	X															
	Mast Arm Foundation (as soon as weather permits)		X	X	X	X	X			X	X	X	X	X				H	X	X	X	X
	Working on Pond		X	X	X	X	X											H				
	Drainage - Remaining Items & Headwall		X	X	X	X	X			X	X	X	X	X				H	X	X	X	X
	Loam & Seed*		X	X	X	X	X			X	X	X	X	X				H	X	X	X	X
	Water System (Woburn St)																	H	X	X	X	X
	Action Items																					
	<i>Approval of LSP Qualifications</i>																					
	<i>Approval of Arborist Qualifications</i>																					
	<i>Recommendations on Loam Supplier</i>																					
1	Traffic Management to be conducted daily																					
2	Police Details utilized daily																					
3	12 minute rule to be utilized																					
4	As always, safety for all to be monitored																					